

15827 PINEKNOLL LN

00101434

8/13/08

marliwr

Groundwater and Wastewater Services File Imaging Project
May 2007
Barcode Font = IDAutomationHC39M

SERVICE REQUEST/WORK ORDER

Log No.: 17079 Section: DWWS Hazard? [ ] Yes [ ] No

Date: 2/1/96 Parcel: 001-014-34 <60 Days? [ ] Yes [ ] No

17079

REQUESTING PERSON: Steve Autrey Phone

Address City Zip

PROPERTY CONCERNED: Facility Name John ~~Magnum~~ Marqum (h) 875-9568 (w) 334-1637

Address 15827 Pinehollow Lane City Zip

SERVICE REQUESTED: Gas line installed across drainfield

ASSIGNED TO: L Mialik TAKEN BY: L Mialik

DATE	ACTIVITY REPORT
2/1/96	OSR. NO answer, dogs. Observed freshly covered trench + exposed gas line (2) @ 18" below grade across drainfield area. Left bus. card
2/2/96	Mm mess. from Steve Autrey; expressed concern about system - has recommended to owners that gas line be relocated off of drainfield.
2/2/96 4:30	PC w/Mrs John Marqum - advised although gas line across drainfield not good, this office cannot require its removal
2/5/96	Vm from Mr. Marqum @ 10:25 PC to Mr Marqum @ 11:35. NC.
2/5/96	PC w/ Mr Marqum. Per Mr Marqum - gas co. to relocate gasline. Advised we cannot require this - gas line as is may or may not cause problem; however, it could be it's potential conduit for effluent if drainfield full. Mr Marqum to contact me for OSR to locate end of line.
2/15/96	Vm from John ~~Magnum~~ Marqum
2/16/96	PC w/Mr Marqum. Scheduled appt for 4:30 : 2/21/96
2/21/96	OSR. Mr Marqum present. 1st upslope line appears - no probing to have ~18" cover; other 5 lines (below 1st line) appear via probing to have ~24" cover. Per Mr Marqum, advised by gas company - their trench depth is 18" max.

NOTIFICATION TO REQUESTING PERSON: ( ) Written ( ) Verbal (✓) Not Applicable

COMPLETED BY: Linda B. Mialik, RS, 2/21/96

REVIEWED BY: E Bateman for S Daniel, Program Chief, 2.26.96

SERVICE REQUEST/WORK ORDER

Date: 12/27/95 Log No.: 17079

DATE	ACTIVITY REPORT
2/21/96 cont.	Advised Mr Marquis with exception of the uppermost line, the nitrification lines appears to have 6" separation (by cover) from gasline; may or may not be problem — if a problem were to occur, it would be under system total saturation. Mr Marquis to pursue with gas company as he sees fit - to notify me if system problem does occur. Closing S.R. from

