faxed 2-15-17

WELL CONSTRUCTION RECORD

This form can be used for single or multiple wells

For Internal Use ONLY: File 523B

1. Well Contractor Information:

Dwight L. Huneycutt
Well Contractor Name

4070-A
NC Well Contractor Certification Number

Derry's Well Drilling, Inc.
Company Name

2. Well Construction Permit #: 10008623
List all applicable well permits (i.e. County, State, Variance, Injection, etc.)

3. Well Use (check well use):

Water Supply Well:
- ☐Agricultural
- ☐Municipal/Public
- ☐Geothermal (Heating/Cooling Supply)
- ☑Residential Water Supply (single)
- ☐Industrial/Commercial
- ☐Residential Water Supply (shared)
- ☐Irrigation

Non-Water Supply Well:
- ☐Monitoring
- ☐Recovery

Injection Well:
- ☐Aquifer Recharge
- ☐Groundwater Remediation
- ☐Aquifer Storage and Recovery
- ☐Salinity Barrier
- ☐Aquifer Test
- ☐Stormwater Drainage
- ☐Experimental Technology
- ☐Subsidence Control
- ☐Geothermal (Closed Loop)
- ☐Tracer
- ☐Geothermal (Heating/Cooling Return)
- ☐Other (explain under #21 Remarks)

4. Date Well(s) Completed: 1/23/17 **Well ID#**

5a. Well Location:

Brian White
Facility/Owner Name

Facility ID# (if applicable)

3532 Well Rd., Charlotte 28227
Physical Address, City, and Zip

Mecklenburg
County

19506133
Parcel Identification No. (PIN)

5b. Latitude and Longitude in degrees/minutes/seconds or decimal degrees:
(if well field, one lat/long is sufficient)

_____ N _____ W

6. Is (are) the well(s): ☑Permanent or ☐Temporary

7. Is this a repair to an existing well: ☐Yes or ☑No
If this is a repair, fill out known well construction information and explain the nature of the repair under #21 remarks section or on the back of this form.

8. Number of wells constructed: 1
For multiple injection or non-water supply wells ONLY with the same construction, you can submit one form.

9. Total well depth below land surface: 100 (ft.)
For multiple wells list all depths if different (example- 3@200' and 2@100')

10. Static water level below top of casing: 31 (ft.)
If water level is above casing, use "+"

11. Borehole diameter: 6 (in.)

12. Well construction method: Rotary
(i.e. auger, rotary, cable, direct push, etc.)

FOR WATER SUPPLY WELLS ONLY:

13a. Yield (gpm): 50 **Method of test:** Air

13b. Disinfection type: Granular **Amount:** 1/2 lb.

14. WATER ZONES

FROM	TO	DESCRIPTION
80 ft.	86 ft.	50 gpm
ft.	ft.	

15. OUTER CASING (for multi-cased wells) OR LINER (if applicable)

FROM	TO	DIAMETER	THICKNESS	MATERIAL
0 ft.	75 ft.	6 1/8 in.	SDR-21	PVC

16. INNER CASING OR TUBING (geothermal closed-loop)

FROM	TO	DIAMETER	THICKNESS	MATERIAL
ft.	ft.	in.		
ft.	ft.	in.		

17. SCREEN

FROM	TO	DIAMETER	SLOT SIZE	THICKNESS	MATERIAL
ft.	ft.	in.			
ft.	ft.	in.			

18. GROUT

FROM	TO	MATERIAL	EMPLACEMENT METHOD & AMOUNT
0 ft.	3 ft.	Bent. Chips	Gravity
3 ft.	35 ft.	Bentonite	Pumped
ft.	ft.		

19. SAND/GRAVEL PACK (if applicable)

FROM	TO	MATERIAL	EMPLACEMENT METHOD
ft.	ft.		
ft.	ft.		

20. DRILLING LOG (attach additional sheets if necessary)

FROM	TO	DESCRIPTION (color, hardness, soil/rock type, grain size, etc.)
0 ft.	15 ft.	Red Clay
15 ft.	39 ft.	Brown Clay
39 ft.	63 ft.	Junky Brown Rock
63 ft.	100 ft.	Blue Granite
ft.	ft.	Seams: 80'=50 gpm
ft.	ft.	
ft.	ft.	

21. REMARKS

22. Certification:

Dwight L. Huneycutt
Signature of Certified Well Contractor

2/15/17
Date

By signing this form, I hereby certify that the well(s) was (were) constructed in accordance with 15A NCAC 02C .0100 or 15A NCAC 02C .0200 Well Construction Standards and that a copy of this record has been provided to the well owner.

23. Site diagram or additional well details:
You may use the back of this page to provide additional well site details or well construction details. You may also attach additional pages if necessary.

SUBMITTAL INSTUCTIONS

24a. For All Wells: Submit this form within 30 days of completion of well construction to the following:

Division of Water Resources, Information Processing Unit,
1617 Mail Service Center, Raleigh, NC 27699-1617

24b. For Injection Wells ONLY: In addition to sending the form to the address in 24a above, also submit a copy of this form within 30 days of completion of well construction to the following:

Division of Water Resources, Underground Injection Control Program,
1636 Mail Service Center, Raleigh, NC 27699-1636

24c. For Water Supply & Injection Wells:
Also submit one copy of this form within 30 days of completion of well construction to the county health department of the county where constructed.

COPY COPY